

## Thunder Spirit Wind Weekly PSC Update

Case #: PU-11-601

Week Ending 01/29/2016

Nordex completed commissioning all forty three turbines this week, generating power with forty-two turbines. Nordex and MDU have transitioned from the Turbine Supply Agreement (construction and commissioning phase) into the Maintenance and Service Agreement (operations and maintenance) phase of the project. So with the permission of the PSC MDU would like to transition from the weekly construction updates to providing you with all of the required documents from the project on or before the deadline from the end of construction set by the PSC. Thank you!

### Workforce:

ALLETE Clean Energy - 0

MDU - 3

Wanzek - 0

Nordex - 12

## **Thunder Spirit Wind Weekly PSC Update**

**Case #: PU-11-601**

**Week Ending 01/22/2016**

Nordex continued commissioning all forty three turbines this week, generating power with forty-two turbines.

### **Workforce:**

MDU - 3

Nordex - 14

## **Thunder Spirit Wind Weekly PSC Update**

**Case #: PU-11-601**

**Week Ending 01/15/2016**

Nordex continued commissioning all forty three turbines this week, generating power with forty-one turbines.

### **Workforce:**

ALLETE Clean Energy - 1

MDU - 3

Wanzek - 0

Nordex - 14