

North Dakota PSC Case Number: **PU-11-680**

Route Permit #: **156** Certificate of Corridor Compat.: **#143**

Project: **Heskett Natural Gas Pipeline**

Construction Prog Report: **#4** Week ending: **10-5-2013**

Project totals are as follows:

Heskett Natural Gas Pipeline Project	Per Cent of Total Project Complete	Completed Week of 10/05/2013	Approximate Footage for Entire Project
<i>ROW Cleared</i>	62.5%	78,100 feet	125,000 feet
<i>Pipe Strung</i>	61.0%	76,300 feet	125,000 feet
<i>Pipe Welded</i>	32.5%	40,600 feet	125,000 feet
<i>Ditch Opened</i>	21.7%	27,147 feet	111,480 feet
<i>Pipe Lowered</i>	21.6%	27,000 feet	111,480 feet
<i>Pipe Backfilled</i>	14.7%	18,400 feet	111,480 feet
<i>Bores Complete</i>	9.2%	1,245 feet	13,520 feet
<i>Tie-ins Complete</i>	14.7%	22	150
<i>Clean-Up Completed</i>	0%	0 feet	111,480 feet

Safety Issues

- No accidents or injuries for week 4.
- Safety and Environmental training on going.
- Road Safety signs-goal posts for overhead power-wetland area signs continue to be installed.

Activities this week

- ROW Clearing Operations continue.
- Stringing Pipe Operations continue.
- Pipe bending Operations continue.
- Welding Pipe Operations continue.
- Pipe HDD operations continue.
- Tie-in operations continue.
- Ditching, lowering in, and backfill operations continue.

Projected Activities for next week

- Continue ROW Clearing and Pipe Stringing Activities.
- Continue welding Operations.
- Continue Opening ditch, lowering, and backfilling operations.
- Continue boring Operations.
- Continue tie-in Operations.