



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 9/9/2012

Report # 11

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
Brief Description of Week's Activities				
Continuing rough clean up, continuing Road bores, continuing Lowering Inn, as well Backfilling,				
continuing Ditching, continuing coating, continuing clearing of RoW				
continued M/L stringing Continued, M/L bending, continued M?L welding, continued installing ECD's				
Project Completion Spread				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	18,400ft		89,675ft	95.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	6,038ft		83,798ft	92.00%
Welding	3,186ft		80,581ft	89.00%
Ditching	8,091ft		40,801ft	45.00%
Lowering In	8,894ft		38,926ft	43.00%
Backfill	5,495ft		37,995ft	41.00%
Clean-up	n/a		n/a	0.00%
Coating (Welds)	n/a		1,231ea	n/a
ECDs Installed	n/a		n/a	n/a
Silt Fence lft.	1,927ft		23,651ft	n/a
Hay bales ea.	n/a		479ea	n/a
Mats ea.	20ea		487ea	n/a
Waddles ea.	n/a		290ea	n/a
Project construction / reclamation activities				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway / Bores ea.	2ea	n/a	13ea	n/a
Erosion / Sediment	n/a	n/a	n/a	n/a
Topsoil	n/a	n/a	n/a	n/a
Restoration/Cleanup	n/a	n/a	n/a	n/a
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	n/a	n/a	n/a
Fertilizing / Seeding	n/a	n/a	n/a	n/a
Project Site Safety				
On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns				
Signature: <i>Jim Fleetwood</i> Date: <i>Sept. 10, 2012</i>				



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-12-40

Report # 11

Project: Nelson to Ross

Week Ending: 9/9/2012

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	74	33

Landowner / Public Concerns	Addressing Individual	Phone
none		

Suspension of project activities (when, where, why ,how long)
None at this time.

Identify Cultural Resources not previously identified.
n/a

Critical Habitat or Threatened or Endangered Species.

Cathodic Protection Installed	When	Where
We have installed 6 test sites	9/6/2012	12+97-52+27 80+94-135+18 161+55-106+95

Special Coordination	Who	When
Plains Corporate has been contacted on the matter of cutting and capping of the abandoned line that was struck on August 2nd. Plains would rather not attempt to do this work due to the unknown safety risk involved. Plains will leave the clamp that was installed on the line and is requesting to backfill this area so that ROW 'dressing up' can begin.		

Pipeline in-service date	Date
n/a	







Christopher A. Leon
September 7, 2012
ARO coated

45
2HDB0053

VTRK
DS
21-22