



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 10/14/2012

Report # 16

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
Office Manager	Jason Setser	QCS	918-399-2420	
Brief Description of Week's Activities				
Completed clearing, stringing, M/L welding, bending. Continuing to monitor Silt fence ECD structures.				
Nearly complete w/ R/bores & HDD. We have Tie-ins, placement of the Valve setting's & Fabrication.				
Setting the launchers & receivers. Working on padding, backfilling as well rough grade clean-up.				
Prepping for rock gathering, seeding, mulching, fence replacement, while working thru final clean-up.				
Project Completion Spread				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve Fab	77ea welds	1,669ea x-rayed	1,658ea welds	n/a
Ditching	4,879ft	n/a	64,715ft	71.00%
Lowering In	3,308ft	n/a	59,909ft	66.00%
Backfill	2,228ft	n/a	57,138ft	63.00%
Clean-up	n/a	n/a	n/a	0.00%
Coating (Welds)ft.	1,237ft	n/a	69,287ft	n/a
ECDs Installed	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,195ft	n/a
Hay bales ea.	30ea	n/a	761ea	n/a
Mats ea.	n/a	n/a	707ea	n/a
Waddles ea.	n/a	n/a	290ea	n/a
Project construction / reclamation activities				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	6ea/2,001ft	Bore/HDD/9 Left	39ea	HDD+Bores=13,420ft
Erosion / Sediment	n/a	n/a	n/a	n/a
Topsoil	n/a	n/a	n/a	n/a
Restoration/Cleanup	n/a	n/a	Rough/In 51,735ft	57.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	n/a	4ea	n/a
Fertilizing / Seeding	n/a	n/a	n/a	n/a
Project Site Safety				
On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns				

Signature:

Herbert M. Holder

Date:

10-15-12

85

PU-12-40

Filed: 10/16/2012 Pages: 5

Plains Pipeline Nelson to Ross Pipeline progress report - week ending 10-14-2012



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-12-40**

Report # 16

Project: Nelson to Ross

Week Ending: 10/14/2012

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	59	13

Landowner / Public Concerns	Addressing Individual	Phone
n/a		

Suspension of project activities (when, where, why ,how long)
 n/a

Identify Cultural Resources not previously identified.
 n/a

Critical Habitat or Threatened or Endangered Species.
 n/a

Cathodic Protection Installed

Special Coordination	Who	When
Plains (PAALP) will assist Chevrons crew when come's out & cap line.		







12/04/2012 04:56 AM



12/05/2012 03:49 AM