

PLAINS
ALL AMERICAN
PIPELINE, L.P.


Weekly Construction Progress Report

Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 10/27/2012

Report # 18

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
Office Manager	Jason Setser	QCS	918-399-2420	
Brief Description of Week's Activities				
Continuing to monitor Silt fence ECD structures. We are starting to deal w/Snow/Icy conditions				
we have 6- R/bores & 2- HDD's left. We have Tie-ins, placement of the Valve setting's & Fabrication.				
Setting the launchers & receivers. Working on padding, backfilling as well rough grade clean-up.				
Prepping for rock gathering, seeding, mulching, fence replacement, while working thru final clean-up.				
Project Completion Spread				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve Fab	65ea welds	1,794ea x-rayed	1,783ea welds	n/a
Ditching	2,947ft	n/a	67,890ft	75.00%
Lowering In	5,406ft	n/a	66,670ft	73.00%
Backfill	5,495ft	n/a	65,300ft	72.00%
Clean-up	3,250ft	n/a	21,627ft	23.00%
Coating (Welds)ft.	20,770ft	n/a	90,466ft	left is Tie/Ins
ECDs Installed	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,195ft	n/a
Hay bales ea.	24ea	n/a	835ea	n/a
Mats ea.	n/a	n/a	719ea	n/a
Waddles ea.	n/a	n/a	309ea	n/a
Project construction / reclamation activities				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	4ea/1,080ft	Bore/HDD/8 Left	44ea	HDD+Bores=13,021ft
Erosion / Sediment	n/a	n/a	n/a	n/a
Topsoil	n/a	n/a	n/a	n/a
Restoration/Cleanup	3,200ft	n/a	Rough/In 54,935ft	57.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	n/a	4ea	n/a
Fertilizing / Seeding	n/a	n/a	n/a	n/a
Project Site Safety				
On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns				
Signature:  Date: 10-28-2012				

87 PU-12-40 Filed: 10/30/2012 Pages: 6
Plains Pipeline Nelson to Ross Pipeline progress
report - week ending 10-27-2012

Plains Pipeline, L.P.



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-12-40

Report # 18

Project: Nelson to Ross

Week Ending: 10/27/2012

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	34	13

Landowner / Public Concerns	Addressing Individual	Phone
n/a		

Suspension of project activities (when, where, why, how long)
 Has no stopped project, but we are starting to deal with snow, & icy conditions.

Identify Cultural Resources not previously identified.
 n/a

Critical Habitat or Threatened or Endangered Species.
 n/a

Cathodic Protection Installed				
767+00				

Special Coordination	Who	When
Chevron has approved for Plain's pipeline contractor to cold cut and place mechanical end caps on the hit line.		







