



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 11/11/2012

Report # 20

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
Office Manager	Jason Setser	QCS	918-399-2420	
Brief Description of Week's Activities				
Continuing to monitor Silt fence ECD structures. We are dealing w/Snow/Icy conditions				
we have 3- R-bores & 2- HDD's left. We have Tie-ins, placement of the Valve setting's & Fabrication.				
Setting the launchers & receivers. Working on padding, backfilling as well rough grade clean-up.				
Project Completion Spread				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve Fab	32ea welds	1,905ea x-rayed	1,876ea welds	n/a
Ditching	942ft	n/a	71,942ft	79.00%
Lowering In	680ft	n/a	71,271ft	78.00%
Backfill	350ft	n/a	70,254ft	77.00%
Clean-up	n/a	n/a	21,627ft	23.00%
Coating (Welds)ft.	Tie/In area's	n/a	90,466ft	left is Tie/Ins
ECDs Installed	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,195ft	n/a
Hay bales ea.	16ea	n/a	851ea	n/a
Mats ea.	25ea	n/a	744ea	n/a
Waddles ea.	n/a	n/a	309ea	n/a
Project construction / reclamation activities				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	1ea/214ft	Bore/HDD/5 Left	47ea	HDD+Bores=13,890ft
Erosion / Sediment	n/a	n/a	n/a	n/a
Topsoil	n/a	n/a	n/a	n/a
Restoration/Cleanup	n/a	n/a	Rough/In 54,935ft	57.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	n/a	4ea	n/a
Fertilizing / Seeding	n/a	n/a	n/a	n/a
Project Site Safety				
On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns				

Signature:

Herbert Holder

Date:

89

PU-12-40

Filed: 11/14/2012 Pages: 2

Plains Pipeline Nelson to Ross Pipeline progress report - week ending 11-11-2012



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-12-40

Report # 20

Project: Nelson to Ross

Week Ending: 11/11/2012

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	16	0

Landowner / Public Concerns	Addressing Individual	Phone
n/a		

Suspension of project activities (when, where, why ,how long)
 Contractor shut down to snow 11-9 thru 11-11 returned to work on 11-12-12

Identify Cultural Resources not previously identified.
 n/a

Critical Habitat or Threatened or Endangered Species.
 n/a

Cathodic Protection Installed

Special Coordination	Who	When
Chevron has approved for Plain's pipeline contractor to cold cut and place mechanical end caps on the hit line.		

We will be meeting with Ryan Krapp on 11-15-2012 at 9:00 a.m for our 2nd PSC audit.