



Weekly Construction Progress Report

Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 11/25/2012

Report # 22

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
Office Manager	Jason Setser	QCS	918-399-2420	
Brief Description of Week's Activities				
We have 4- R/bores. We have Tie-ins, placement of the Valve setting's & Fabrication.				
Setting the launchers & receivers. Working on padding, backfilling as well rough grade clean-up.				
Getting line markers together as working with final cleanup. Discussing seeding as well ECD for final.				
Also getting with Landowners on options for the permanent placement of ECD's				
Project Completion Spread				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve/Fab	41ea welds/Fab	1,972ea x-rayed	1,974ea welds	n/a
Ditching	300ft	n/a	72,242ft	79.00%
Lowering In	126ft	n/a	71,397ft	78.00%
Backfill	636ft	n/a	71,157ft	77.00%
Clean-up	n/a	n/a	7,063ft	7.00%
Coating (Welds)ft.	Tie/In area's	n/a	90,466ft	left is Tie/Ins
ECDs Installed	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,196ft	n/a
Hay bales ea.	n/a	n/a	913ea	n/a
Mats ea.	n/a	n/a	744ea	n/a
Waddles ea.	n/a	n/a	328ea	n/a
Project construction / reclamation activities				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	1ea/2,104ft	Bore/4 Left	49ea	HDD+Bores=17,616ft
Erosion / Sediment	n/a	n/a	n/a	n/a
Topsoil	n/a	n/a	7,063ft	n/a
Restoration/Cleanup	n/a	n/a	Rough/In 21,627ft	28.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	n/a	4ea	n/a
Fertilizing / Seeding	n/a	n/a	n/a	n/a
Project Site Safety				
On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns				

Signature: _____