



**PLAINS**  
ALL AMERICAN  
PIPELINE, L.P.

## Weekly Construction Progress Report

Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 12/2/2012

Report # 23

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
Office Manager	Jason Setser	QCS	918-399-2420	
<b>Brief Description of Week's Activities</b>				
HDD/Bores completes. We have few tie-ins left. Working on preparation on Hydro-Test				
Getting line markers together as working with final cleanup. Discussing seeding as well ECD for final.				
<b>Project Completion Spread</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve/Fab	147ea welds/Fab	2,044ea x-rayed	2,121ea welds	n/a
Ditching	905ft	n/a	73,147ft	79.00%
Lowering In	1,605ft	n/a	73,002ft	78.00%
Backfill	2,830ft	n/a	73,987ft	77.00%
Clean-up	n/a	n/a	7,063ft	7.00%
Coating (Welds)ft.	Tie/In area's	n/a	90,466ft	left is Tie/Ins
ECDs Installed	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,196ft	n/a
Hay bales ea.	n/a	n/a	913ea	n/a
Mats ea.	n/a	n/a	744ea	n/a
Waddles ea.	n/a	n/a	328ea	n/a
<b>Project construction / reclamation activities</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	4ea/585ft	Bore/HDD Complete	53ea	HDD+Bores=18,201ft
Erosion / Sediment	n/a	n/a	n/a	n/a
Topsoil	n/a	n/a	7,063ft	n/a
Restoration/Cleanup	n/a	n/a	Rough/In 21,627ft	28.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	n/a	4ea	n/a
Fertilizing / Seeding	n/a	n/a	n/a	n/a
<b>Project Site Safety</b>				
On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns				
Signature: <i>Jason Setser</i> Date: 12-2-2012				

93  
PU-12-40 Filed: 12/4/2012 Pages: 4  
Plains Pipeline Nelson to Ross Pipeline progress  
report - week ending 12-2-2012

Plains Pipeline, L.P.



**PLAINS**  
**ALL AMERICAN**  
**PIPELINE, L.P.**

## Weekly Construction Progress Report

**Case #** PU-12-40

Report # 23

**Project:** Nelson to Ross

**Week Ending:** 12/2/2012

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	41	7

Landowner / Public Concerns	Addressing Individual	Phone
n/a		

**Suspension of project activities (when, where, why ,how long)**  
 n/a

**Identify Cultural Resources not previously identified.**  
 n/a

**Critical Habitat or Threatened or Endangered Species.**  
 n/a

Cathodic Protection Installed				
23 Test Leads				

Special Coordination	Who	When
Getting with Landowners on options for the permanent placement of ECD's		



