



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 12/9/2012

Report # 24

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Herbert Holder	QCS	303-748-3082	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
Office Manager	Jason Setser	QCS	918-399-2420	

Brief Description of Week's Activities

HDD/Bores completes. We have few tie-ins left. Working on preparation on Hydro-Test
Getting line markers together as working with final cleanup. Discussing seeding as well ECD for final.
Ditching/Lowering/Backfilling are 100% completed, Additional footages for the project will be in our
Bores/HDD's. Finished RoW will be started on next report.

Project Completion Spread

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve/Fab	n/a	100% x-rayed	100% Welds	100.00%
Ditching	n/a	n/a	72,005ft	100.00%
Lowering In	n/a	n/a	72,005ft	100.00%
Backfill	n/a	n/a	72,005ft	100.00%
Clean-up	n/a	n/a	21,537	24.00%
Coating (Welds)ft.	Tie/In area's	n/a	90,466ft	left is Tie/Ins
ECDs Installed	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,196ft	n/a
Hay bales ea.	n/a	n/a	913ea	n/a
Mats ea.	n/a	n/a	744ea	n/a
Waddles ea.	n/a	n/a	328ea	n/a

Project construction / reclamation activities

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	n/a	Bore/HDD Complete	53ea	HDD+Bores=18,461ft
Erosion / Sediment	n/a	n/a	n/a	n/a
Topsoil	n/a	n/a	7,063ft	n/a
Restoration/Cleanup	n/a	n/a	Rough/In 21,627ft	28.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	n/a	4ea	n/a
Fertilizing / Seeding	n/a	n/a	n/a	n/a

Project Site Safety

On Staff personal, we are acting as Safety, working together & good communication to head off any safety concerns

Signature:


Herbert Holder

Date:

12-10-12

95

PU-12-40 Filed: 12/11/2012 Pages: 5
Plains Pipeline Nelson to Ross Pipeline progress
report - week ending 12-9-2012



PLAINS

ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # **PU-12-40**

Report # 24

Project: Nelson to Ross

Week Ending: 12/9/2012

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	27	-12

Landowner / Public Concerns	Addressing Individual	Phone
n/a		

Suspension of project activities (when, where, why ,how long)
n/a

Identify Cultural Resources not previously identified.
n/a

Critical Habitat or Threatened or Endangered Species.
n/a

Cathodic Protection Installed

29 Test Leads				

Special Coordination	Who	When
Getting with Landowners on options for the permanent placement of ECD's		





