



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: October 6, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

Brief Description of Week's Activities

Garden Creek II: Continued to tie rebar and pour concrete for base elbows. Continued installing piping sleepers and backfill areas around completed foundations. Continued to install underground piping and ductbank. Continued receiving equipment and structural steel. Formed footers for transformers and lightpole foundations.

Garden Creek III: Continued to install grounding grids and temporary electrical power. Tied rebar and poured concrete for equipment foundations and base elbows. Formed piping sleepers and refrigeration compressor building footers. Poured concrete for the residue compressor building.

Significant Work Activity for Next Week

Garden Creek II: Continue installing ductbank and backfilling completed underground piping. Backfill areas around completed foundations. Pour concrete for compressor building foundations.

Garden Creek III: Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations and backfill areas once complete. Pull concrete forms from residue compressor building.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	68 %	Buildings	6 %
Admin. Bldg	1 %	Plant Electrical Power	0 %
Mechanical	14 %	Instrumentation	0 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	90 %	Final Site Cleanup	0 %
Plant Foundations	50 %	Buildings	6 %
Warehouse	3 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We continue to hold daily safety meetings. Worked 6 days this week to take advantage of good weather.

Signatory	Date
Russ Clark	10/11/13



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: September 29, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

Brief Description of Week's Activities

Garden Creek II: Continued to tie rebar and pour concrete for base elbows. Continued installing piping sleepers and backfill areas around completed foundations. Continued to install underground piping and ductbank. Continued receiving equipment and structural steel. Formed footers for transformers and lightpole foundations.

Garden Creek III: Continued to install grounding grids and temporary electrical power. Tied rebar and poured concrete for equipment foundations and base elbows.


Significant Work Activity for Next Week

Garden Creek II: Continue installing ductbank and backfilling completed underground piping. Backfill areas around completed foundations.

Garden Creek III: Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations and backfill areas once complete. Pour concrete for the residue compressor building.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	66 %	Buildings	5 %
Admin. Bldg	1 %	Plant Electrical Power	0 %
Mechanical	12 %	Instrumentation	0 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	90 %	Final Site Cleanup	0 %
Plant Foundations	45 %	Buildings	3 %
Warehouse	3 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We continue to hold daily safety meetings. Worked 7 days this week to take advantage of good weather.

Signatory	Date
Russ Clark	10/11/13