



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: October 27, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

Brief Description of Week's Activities

Garden Creek II: Continued installing piping sleepers and backfill areas around completed foundations. Continued to install insulation. Installed equipment as it arrives on site. Install structural steel and aboveground piping in the plant cryo area and flare area.

Garden Creek III: Continued to install grounding grids and temporary electrical power. Tied rebar and poured concrete for equipment foundations and base elbows. Set residue compressor interstage scrubbers.

Significant Work Activity for Next Week

Garden Creek II: Continue installing ductbank and backfilling completed underground piping. Backfill areas around completed foundations. Continue to install piping sleepers and backfilling around them. Continue installing structural steel in the plant cryo area and aboveground piping.

Garden Creek III: Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations and backfill areas once complete. Set equipment and vessels as they arrive.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	94 %	Final Site Cleanup	0 %
Plant Foundations	84 %	Buildings	18 %
Admin. Bldg	4 %	Plant Electrical Power	2 %
Mechanical	23 %	Instrumentation	0 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	90 %	Final Site Cleanup	0 %
Plant Foundations	70 %	Buildings	9 %
Warehouse	5 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We continue to hold daily safety meetings. Weather is continuing to impact work. Dewatering the site is impacting productivity.

Signatory	Date
Russ Clark	11/05/13