

February 2, 2014

North Dakota Public Service Commission  
600 E. Boulevard, Dept. 408  
Bismarck, ND 58505-0480

ATTN: Patrick Fahn  
PHONE: 701-328-4077  
EMAIL: pfahn@nd.gov

RE: Progress Report – Week Ending – 02/02/2014  
Transmission Facility Siting, Case No. PU-13-799  
Two Petroleum Pipelines  
Dakota Prairie Refining, LLC



**WESTCON**

Dear Mr. Fahn,

The project continues with fabrication and installation of the two petroleum pipelines. The pipelines are being installed on both sides of the Heart River, to date the project is approximately 55% complete.

**Manpower**

16 Craft

**Safety and Health**

No issues to report.

**Quality Assurance**

No issues to report

**One Week Look Ahead**

1. Continue working both lines simultaneously on the west and east side of the Heart River.
2. Continue with engineering and design on the 116<sup>th</sup> Ave SW road crossing.

Respectfully,

A handwritten signature in blue ink, appearing to read "Jeffrey Rust".

Jeffrey Rust  
Project Director

January 30, 2014

North Dakota Public Service Commission  
600 E. Boulevard, Dept. 408  
Bismarck, ND 58505-0480

ATTN: Patrick Fahn  
PHONE: 701-328-4077  
EMAIL: pfahn@nd.gov

RE: Progress Report – Week Ending – 01/19/2014  
Transmission Facility Siting, Case No. PU-13-799  
Two Petroleum Pipelines  
Dakota Prairie Refining, LLC



**WESTCON**

Dear Mr. Fahn,

The project continues with fabrication and installation of the two petroleum pipelines. The pipelines are being installed on both sides of the Heart River, to date the project is approximately 33% complete.

**Manpower**

16 Craft

**Safety and Health**

No issues to report.

**Quality Assurance**

No issues to report

**One Week Look Ahead**

1. Continue working both lines simultaneously on the west and east side of the Heart River.
2. Continue with engineering and design on the 116<sup>th</sup> Ave SW road crossing.

Respectfully,

Jeffrey Rust  
Project Director