

June 13, 2014

North Dakota Public Service Commission  
600 E. Boulevard, Dept. 408  
Bismarck, ND 58505-0480

ATTN: Patrick Fahn  
PHONE: 701-328-4077  
EMAIL: pfahn@nd.gov

RE: Progress Report – Week Ending – 06/08/2014  
Transmission Facility Siting, Case No. PU-13-799  
Two Petroleum Pipelines  
Dakota Prairie Refining, LLC



**WESTCON**

Dear Mr. Fahn,

The project is currently at 80% work is on hold pending delivery of material. Design at the IFC stage for road crossing.

**Manpower**

0 Craft

**Safety and Health**

No issues to report.

**Quality Assurance**

No issues to report

**One Week Look Ahead**

1. Procure Road Crossing Materials

Respectfully,

A handwritten signature in black ink, appearing to read "Jeffrey Rust".

Jeffrey Rust  
Project Director