

July 11, 2014

North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480

ATTN: Patrick Fahn
PHONE: 701-328-4077
EMAIL: pfahn@nd.gov

RE: Progress Report – Week Ending – 07/06/2014
Transmission Facility Siting, Case No. PU-13-799
Two Petroleum Pipelines
Dakota Prairie Refining, LLC



WESTCON

Dear Mr. Fahn,

The project is currently at 85% work is commencing with installing protective coatings, and fabricating bore casings. Material procured for road crossing.

Manpower

4 Craft

Safety and Health

No issues to report.

Quality Assurance

No issues to report

One Week Look Ahead

1. Fabricate bore casings.
2. Begin 116th Ave Road Boring and casing installation.

Respectfully,

A handwritten signature in blue ink, appearing to read "Jeffrey Rust".

Jeffrey Rust
Project Director

60 **PU-13-799** Filed: 7/14/2014 Pages: 1
**Dakota Prairie Refining Progress Report - week
ending 7-6-2014**

Dakota Prairie Refining, LLC