




Weekly Construction Report

Belle Fourche Pipeline Co
 Bridger Pipeline LLC
 455 North Poplar
 PO Box 2360
 Casper, WY 82602
 307-266-0300
 307-237-3164 FAX



Project Name: SKUNK HILL TO DICKINSON 10"
Project #: P079
Project Location: Generally Located NW of Dickinson, ND
ND PSC CASE NO.: PU-14-135

WEEKLY REPORT DATE:
 2-2-2015 - 2-7-2015

	Footage Installed/Completed This Week		Total Footage Installed/Completed To Date	
Clear, Grade, Build ROW	30700	Feet	54000	Feet
String Pipe on ROW	31400	Feet	39800	Feet
Weld & Bend Pipe	18915	Feet	19400	Feet
Coat Pipe/Girth Welds	5500	Feet	5500	Feet
Trenching	0	Feet	0	Feet
Lower In	0	Feet	0	Feet
Backfill	0	Feet	0	Feet
ROW Restoration/Clean Up	0	Feet	0	Feet
Re-seeding	0	Feet	0	Feet
			(Approx. 73,973 Feet Total)	

ACTIVITY NOTES:

Construction gate construction and installation continues as needed.

Hauling/stringing pipe continues.

7 total welders qualified, tested and on the project.

Welding & coating of pipeline continues.

INSPECTOR: NA _____