



Weekly Construction Report

Belle Fourche Pipeline Co
 Bridger Pipeline LLC
 455 North Poplar
 PO Box 2360
 Casper, WY 82602
 307-266-0300
 307-237-3164 FAX



Project Name: SKUNK HILL TO DICKINSON 10"
Project #: P079
Project Location: Generally Located NW of Dickinson, ND
ND PSC CASE NO.: PU-14-135

WEEKLY REPORT DATE:
 2-9-2015 - 2-14-2015

	Footage Installed/Completed This Week		Total Footage Installed/Completed To Date	
Clear, Grade, Build ROW	19970	Feet	73970	Feet
String Pipe on ROW	34170	Feet	73970	Feet
Weld & Bend Pipe	Weld - 12100; Bend - 36370	Feet	Weld - 31500; Bend - 73970	Feet
Coat Pipe/Girth Welds	4050	Feet	9550	Feet
Trenching	1028	Feet	1028	Feet
Lower In	1028	Feet	1028	Feet
Backfill	1028	Feet	1028	Feet
ROW Restoration/Clean Up		Feet		Feet
Re-seeding		Feet		Feet
			(Approx. 73,973 Feet Total)	

ACTIVITY NOTES:

ROW construction is complete.

Hauling/stringing of pipe is complete.

Bending of pipe is complete.

Welding & coating of pipeline continues.

INSPECTOR: NA