

Weekly



Weekly Construction Report

Belle Fourche Pipeline Co
Bridger Pipeline LLC
455 North Poplar
PO Box 2360
Casper, WY 82602
307-266-0300
307-237-3164 FAX



Project Name: SKUNK HILL TO FRYBURG 16"
Project #: P281
Project Location: Generally Located North of Belfield, ND
ND PSC CASE NO.: PU-15-97

MONTHLY REPORT DATE:
11/2/2015 - 11/30/2015

	Footage Installed/Completed This Month		Total Footage Installed/Completed To Date	
Clear, Grade, Build ROW	76929	Feet	76929	Feet
String Pipe on ROW	76929	Feet	76929	Feet
Weld & Bend Pipe	34500	Feet	34500	Feet
Coat Pipe/Girth Welds	34400	Feet	34400	Feet
Trenching	20200	Feet	20200	Feet
Lower In	16300	Feet	16300	Feet
Backfill	14100	Feet	14100	Feet
ROW Restoration/Clean Up	0	Feet	0	Feet
Re-seeding	0	Feet	0	Feet
			(Approx. 76,973 Feet Total)	

ACTIVITY NOTES:

ROW and Stringing of Pipe is 99.9% complete.

All other pipeline construction activities continue.

ESTIMATED completion date is late January early February 2016.

INSPECTOR: NA _____