

Monthly Construction Status Report

07/31/17



Contact	eMail Address	Title	Office Phone	Cell Phone
Jason Stelzer	jason@paradigmstream.com	Director- Permitting, Land, and Right of Way	(214) 389-8159	(817) 781-1924
Greg Hunter	ghunter@paradigmstream.com	Senior Project Engineer	(214) 389-8172	(214) 707-5252

Extraordinary Incidents / Accidents / Injuries Summary
None

PU-15-114 16-inch Sacagawea Trunkline		
Activity	Spreads 1A & 1B	Spread 2
	Keene – West Side of Lake	East Side of Lake
Footage	83,000 ft.	285,562 ft.
Clean Up/Subsidence	40%	100%
Re-seeding	32%	100%
Tree/Shrub Mitigation	46%	NA

Future Activity: re-seeding, tree/shrub mitigation. 27% of total mitigation/trees shrubs go to NRCS tree bank. Re-seeding in Spreads 1A and 1B to be completed after the completion of construction in the project area this summer which begins 8/11/17.

PU-15-670 12-inch Palermo to Stanley Lateral	
Task	% Total
Clean-up/ Subsidence	100%
Re-Seeding	100%
Tree/Shrub Mitigation	100%

Future Activity: monitor for re-seeding, weed control, and SWPPP inspections

PU-15-744 Johnson's Corner Connector	
Task	% Total
Clean Up/Subsidence	100%
Re-Seeding	100%
Tree/Shrub Mitigation	See overall total for SPC projects

Future Activity: monitor for re-seeding, weed control, and SWPPP inspections

- 81 PU-15-744 Filed 08/11/2017 Pages: 1
Sacagawea Pipeline Status Report - month ending July 2017
Sacagawea Pipeline Company, LLC
- 60 PU-15-670 Filed 08/11/2017 Pages: 1
Sacagawea Pipeline Status Report - month ending July 2017
Sacagawea Pipeline Company, LLC
- 121 PU-15-114 Filed 08/11/2017 Pages: 1
Sacagawea Pipeline Status Report - month ending July 2017
Sacagawea Pipeline Company, LLC