



Thunder Spirit II Wind Weekly PSC Update

Case #: PU-17-192

Week Ending 07/06/2018

Final foundations were poured

Blades and tower sections started arriving

Grouted more load spread plates

All but two foundations were backfilled

Workforce:

ALLETE Clean Energy - 2

Wanzek - 48

Wanzek's Sub-Contractors – 20

Nordex - 4