



## Thunder Spirit II Wind Weekly PSC Update

**Case #: PU-17-192**

**Week Ending 08/24/2018**

One turbine (T44) of the 16 total is waiting a replacement section damaged in transit.

Electrical completion work on turbines is near completion.

Work is ongoing to commission turbines.

Substation tie is 99.9% complete; collection lines 5 & 6 are complete

Work continues on assembly of wind turbine internal components.

No injuries.

No environmental spills or issues.

### **Workforce:**

ALLETE Clean Energy - 3

Wanzek - 42

Wanzek's Sub-Contractors - 20

Nordex - 14