

PUBLIC SERVICE COMMISSION

Abandoned Mine Lands Division

Memorandum

TO: Commissioners Kroshus, Fedorchak and Christmann
Steve Kahl
Illona A. Jeffcoat-Sacco and Jack Schuh
DKM

From: Dean Moos, Director - AML Division

Date: February 19, 2019

Subject: Close out of Contract Number AM-795-18 for the 2018 Wilton Phase 4, Shell Lake and Williams County Road 9 Phase 6 AML Project, Case No. AM-18-95

On May 15, 2018, the Commission entered into Contract No. AM-795-18 with B & C Concrete Pumping, Inc. for drilling and grouting services at the 2018 Wilton Phase 4, Shell Lake and Williams County Road 9 Phase 6 AML Project. This project involved rotary drilling to locate underground mine voids and the injection of pressurized grout into mine voids beneath roads and near structures in Burleigh, Mountrail and Williams Counties. Joan Breiner, along with Chris Brown and Shawn Nixon, supervised this project and the work of both contractors.

The original contract with B & C was for \$1,545,750. The work estimates and actual totals for this contract are shown in the table below.

	Wilton		Shell Lake		Williams County Rd 9		Job Total
	Estimate	Actual	Estimate	Actual	Estimate	Actual	
Drilling (feet)	15,000	20,653	5,000	9,337	16,500	22,300	52,286
Specialty Drilling (feet)					500	457	457
Casing (feet)		1,735		528		4,030	6,293
Grout (cubic yards)	2,500	1,434	1,000	123	3,500	4,490	6,047
Coring (feet)	30	16	30	0	30	0	16

The final cost of Contract AM-795-18 was \$1,533,728.34, which is 99.22% of the original contract amount. Two change orders were issued to increase the amount of drilling and casing, to extend the performance period and to adjust the price of the grout at the Shell Lake Site.

All work under this contract has been satisfactorily completed. Final invoices have been paid and the contractor has certified payment to employees, subcontractors and suppliers. The AML Division recommends this contract be closed. Attached is a motion for the February 26 Commission meeting.

Attachment

19 AM-18-95 Filed: 2/19/2019 Pages: 1
Memorandum

Public Service Commission Staff

Dean Moos