

**ONEOK Bakken Pipeline, L.L.C. Demicks Lake Pipeline
Project Monthly Construction Progress Report**



ONEOK
BAKKEN PIPELINE
A SUBSIDIARY OF ONEOK

Period: December 20, 2019 - January 31, 2020

Case No. PU-18-399

Contact List	Name	Company	Phone
Project Manager	Blake Holland	ONEOK	(918) 732-4888
Environmental Project Manager	Edwin Zedaker	ONEOK	(918) 595-1783
Construction Director	Rex Ramage	ONEOK	(918) 588-7519
Constr. Coordinator Spreads 1, 2 & 3	Dub Jeffrey	ONEOK	(903) 815-7944
Chief Inspector Spread 1	Kelly Hawkins	Onshore QCS	(918) 650-2025
Chief Inspector Spread 2	Rob Jeffrey	Onshore QCS	(903) 271-9803
Chief Inspector Spread 3	Corky Harper	Onshore QCS	(817) 999-0094
Environmental Inspector	Robert Herrmann	ERM	(801) 707-6766
Environmental Inspector	Curtis Boykin	ERM	(870) 310-3873
Environmental Inspector	Clarence Ruhland	ERM	(701) 204-3669

Project Description

The Demicks Lake Pipeline Project is a new, 20-inch-diameter steel NGL pipeline that originates at the ONEOK Rockies Midstream, L.L.C.'s Demicks Lake Natural Gas Processing Plant in McKenzie County, North Dakota, and extends to the southwest to terminate in Richland County, Montana at a planned interconnection with a ONEOK affiliate planned pipeline.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	404,976	100%	0	0%
Right of Way Grading	404,976	100%	0	0%
Stringing	404,976	100%	0	0%
Bending	404,976	100%	0	0%
Welding	404,976	100%	0	0%
Coating	404,976	100%	0	0%
Ditching	404,976	100%	0	0%
Lowering	404,976	100%	0	0%
Backfill	404,976	100%	0	0%
Tie-in	404,976	100%	0	0%
Hydro test	404,976	100%	0	0%
Right of Way Cleanup	404,976	100%	0	0%
Final Right of Way Cleanup	295,180	73%	0	0%

Activity for the Month

ROW cleanup was the primary activity for this period. Final ROW cleanup activities included soil decompaction and restoration and winterization. Landowner stipulations and the onset of winter weather conditions prevented ONEOK from completing final ROW cleanup in 2019. In areas where final ROW cleanup is pending, restoration methods were used to winterize and stabilize the ROW until ONEOK can return in Spring 2020 when weather conditions and landowner stipulations allow for the completion of final ROW cleanup.

Comments

The entire Demicks Lake Pipeline has been successfully hydrotested and commissioned. Final ROW cleanup activities are scheduled to recommence in Spring 2020 pending weather and surface conditions. Estimated amount of time to complete remaining final ROW cleanup in Spring 2020: 2 weeks.

Name	Report Date
Blake Holland	1/31/2020