

NDPSC CASE NUMBER: PU-20-247
OE2 NORTH – B. SANDERSON 8” NGL AND 20” RESIDUE GAS PIPELINES
Pre-Construction Conference Meeting Minutes
August 25th, 2020 2:00 PM CT

1. Attendees

Adam Renfandt, CFA, North Dakota Public Service Commission
Public Utility Analyst
(701) 328-4153 arenfandt@nd.gov

Jason Westbrook, PE, Barr Engineering
Vice President
(701) 425-5257 jwestbrock@barr.com

Andrew Unbehaun, Barr Engineering
Project Manager
(360) 790-5290 aunbehaun@barr.com

Andrew Perdue, Outrigger Energy
Director of Operations & Engineering
(720) 244-0456 aperdue@outriggerenergy.com

Cody Kerrigan, Outrigger Energy
Engineering Manager
(307) 630-9191 ckerrigan@outriggerenergy.com

Trent Taylor, Outrigger Energy
Director of Land
(469) 387-4014 ttaylor@outriggerenergy.com



Mel Palmer, Palmer Consulting & Inspection
Construction Manager
(307) 371-2303 mpalmer@palmerconsultingandinspection.com

Lucas Ast, Palmer Consulting & Inspection
Chief Pipeline Inspector
(660) 525-0539 tigginlucas@gmail.com

2. Meeting Minutes

Trent Taylor, Director of Land, Outrigger Energy, should be contacted via cell phone regarding any landowner issues that arise on the project.

Adam sent the Findings of Fact, Conclusions of Law, and Order for the project to the attendees. He also sent the Certification Relating to Order Provisions and the Tree and Shrub Mitigation Specifications for the project. All attendees acknowledged receipt.

Schedule discussion for the project. September 1 is still the tentative start-date for beginning top-soil removal. Cody Kerrigan will confirm exact timing with Adam Unbehaun. Outrigger will not begin top-soil removal until an inspector from Barr Engineering is present.

Adam discussed the Tree and Shrub Mitigation Specifications and noted that the maximum amount of tree and shrub removal is 50' width, unless approved by the commission. Outrigger acknowledged that there were no plans to remove this amount of trees and shrubs.

Adam discussed the need for Outrigger to file permits and licenses for the pipelines with the commission prior to construction. Outrigger acknowledged.

Number 21 of the Findings of Fact was discussed and Outrigger acknowledged it would cross any potential wetlands and waterlands with the HDD technique.

Order Provision number 9 was discussed and Outrigger acknowledged it would follow the North Dakota Historic Preservation Office's August 4, 2020 letter regarding the fencing and monitoring for 32W1179 when construction is within 200 feet.

Number 9 of the Certification discussed, Outrigger acknowledged to coordinate with Barr Engineering on top-soil timing.



Number 10 of the Certification discussed, Outrigger acknowledged need for monthly reports and is using these minutes as notification prior to start of construction.

Number 15 of Certification discussed. Outrigger acknowledged the procedure for unanticipated discovery of cultural sites.

Number 29 of the Certification discussed; no additional drawings requested by the commission at this time.

Number 33 of the Certification discussed. Outrigger acknowledged it will file as-builts of the pipelines with the commission within 3 months of completing construction.

Number 34 of the Certification discussed. Adam mentioned that all construction must be ceased and the commission notified if any damage to underground facilities occurs during the project.

Numbers 35 through 41 of the Certification discussed regarding route adjustments. Outrigger acknowledged.

Meeting adjourned at 2:41 PM CT.