

To Whom it May Concern,

Please accept this letter as written formal request for a price increase in the bid amount for 2022 Exploratory Drilling AML Project 408.22.02.003. Due to the additional cost in mobilization, on-site time and additional material required to hydro-vac at the Garrison, ND site, we are asking for a cost increase of \$4,274.00. The additional increase is due to the city of Garrison incorrectly marking and then not being able to locate the city water lines. See attachment from sub-contractor, Extreme Underground, for summary of additional work and notes.

Bid price: \$2,152.00

*Mobilization: 278 miles (round trip) @ \$4.00/mile = \$1,112.00

*Hydro-vac labor: 8 hrs @ \$130.00/hr = \$1,040.00

*Materials: None needed due to able to be filled

New price: \$6,426.00


*Mobilization: 278 miles (round trip) x 3 trips = 834 miles @ \$4.00/mile = \$3336.00

*Hydro-vac labor: 23 hrs @ \$130.00/hr = \$2,990.00

*Materials (fencing & posts to protect holes) = \$100.00

Thank you for your consideration!

Sincerely,



Donavon Meuchel
Earth Energy & Water Systems, Inc.
3890 Judson St.
New Salem, ND 58563
(701) 220-8479

Earth Energy – PSC Locates Garrison

Summary of what took place:

07-12-2022:

Extreme Underground mobilized to location on 07-12-2022. Started trying to find City waterline where marks were and it was not there. City Engineer showed up with some updated maps and so we went off those to try and find it and still found nothing. Talked to Engineer again and decided to try in a different location so 1st crew marked that location out for the 2nd crew to come in the following day and try to find it. Went home. We only planned on this taking 1 day so a different crew had to come in because 1st crew was scheduled to go somewhere else.

07-13-2022:

2nd crew started to vac in new location and still couldn't find waterline. Engineer said to stop on the City line for now and try and locate the rural line. They found the rural waterline. We were told that we may just abandon the idea of trying to find the City waterline but they were not sure. Crew left for the day.

07-14-2022:

Crew arrived back on site because they did still want to try and find the City waterline. They tried in a different spot further south by some waddles and ended up finding the City waterline.

Summary:

To find these 2 waterlines it should have taken approximately 8 hours of vaccing plus the mobilization to and from the job for 1 day. The misc. material was the snow fences and posts used to caution off all the holes we made in attempts to find the City waterline.

8 hrs. vac @ \$130/hr. = \$1,040

139 miles 1 way x 2 = 278 miles total @ \$4/mile = \$1,112

Misc. Material – I believe these holes would have been filled in once we were done so may have not needed this?



Invoice

1661 I-94 Business Loop E, Dickinson, ND 58601-1406

Invoice#:	991
Date:	07/14/2022
Due Date:	07/15/2022
PO#:	
Contract#:	

Bill To: Earth Energy Water
3890 Judson St
New Salem ND 58563

Ship To: Earth Energy – PSC Locates Garrison
3890 Judson St
New Salem ND 58563

Part	Quantity	Unit	Description	Price	Amount	Tax
	1.00		Unitary Billing# 1	6,426.00	6,426.00	N

Terms 30 days. Overdue accounts subject to a service charge of 1.5% per month.

Make all checks out to: Extreme Underground HDD LLC
All inquires email to: ar@dennyselectricnd.com
Phone: 701-227-0601 Fax: 701-227-0712

Sub Total:	6,426.00
Sales Tax:	0.00
Amount Due:	6,426.00

THANK YOU FOR YOUR BUSINESS!



1661 I-94 Business Loop E, Dickinson, ND 58601-1406

Unit Billing

Application: 1
Period: 07/14/2022
PO#:
Contract#:

Owner: Earth Energy Water
3890 Judson St
New Salem ND 58563

Job Location: Earth Energy – PSC Locates Garrison
3890 Judson St
New Salem ND 58563

Application For Payment On Contract

Contract Sum to Date	6,426.00
Total Complete to Date	<u>6,426.00</u>
Total Retained	0.00
Total Earned Less Retained	<u>6,426.00</u>
Less Previous Billings	0.00
Current Payment Due	<div style="border: 1px solid black; padding: 2px;">6,426.00</div>
Balance on Contract	0.00

Contractor's Certification of Work

The undersigned contractor certifies that, to the best of the contractor's knowledge, the work on the above named job has been completed in accordance with the plans and specifications to the level of completion indicated on the attached schedule of completion.

Contractor: D. S. Hulen Date: 7-31-2022

Terms: Invoices are due and payable 1DY from the date of invoice. All overdue amounts will be charged a service charge of 18% per annum. Please make checks payable to: Extreme Underground HDD LLC

Thank you for your prompt payment.

Unit Billing

Application: 1

Period: 07/14/2022

Schedule of Work Completed

Bid Item	Price/Unit	Contract Plus Changes	Previous Units Billed	Current Units Complete	Total Units Complete	Previous Value	Current Value	Total Value	Retained
2 Hydro-Vac	130.00	2,990.00		23.00	23.00		2,990.00	2,990.00	
1 Mobilization	4.00	3,336.00		834.00	834.00		3,336.00	3,336.00	
3 Misc Materials	100.00	100.00		1.00	1.00		100.00	100.00	
Totals:		6,426.00		858.00	858.00		6,426.00	6,426.00	



CHANGE ORDER
NORTH DAKOTA PUBLIC SERVICE COMMISSION
ABANDONED MINE LANDS
 SFN 19942 (5-93)

CHANGE ORDER NUMBER 2022-RWE-02

Project	2022 Exploratory Drilling AML Project
Contractor	Earth Energy & Water Systems, Inc.
Original Contract Amount	\$904,060.00
Date	Contract date: 4/21/2022

Contract No: AM-863-22

NO.	ITEM OF WORK	UNIT	ORIG. QUAN.	QUAN. + OR -	UNIT PRICE	INCREASE AMOUNT	DECREASE AMOUNTS
1.	0.5 Mobilization	Site	6	+0.5	\$8,000.00	\$4,000.00	\$0.00
2.	Extend Performance Period	Calendar Day	127	+46			
TOTALS:						\$4,000.00	

Explanation and/or sketch of change:


No 1: On June 1st, 2022 we were unable to continue to the Noonan Exploratory Drilling site because of a large washout. By the time the washout was discovered the contractor had already made it halfway to Noonan.

No 2: April blizzards and rain caused the project to be delayed several weeks. The extension will allow all the contracted work to be completed within the performance period.

Net Increase or Decrease to Date	\$4,000.00
Projected Contract Final Cost to Date	\$908,060.00

AML Project Manager

Date _____

Contractor 

Date 8-16-22

NOTE: No increase or decrease of work is authorized unless this change order is signed by both parties prior to start or elimination of such work.

Earth Energy – PSC Locates Garrison

Summary of what took place:

07-12-2022:

Extreme Underground mobilized to location on 07-12-2022. Started trying to find City waterline where marks were and it was not there. City Engineer showed up with some updated maps and so we went off those to try and find it and still found nothing. Talked to Engineer again and decided to try in a different location so 1st crew marked that location out for the 2nd crew to come in the following day and try to find it. Went home. We only planned on this taking 1 day so a different crew had to come in because 1st crew was scheduled to go somewhere else.

07-13-2022:

2nd crew started to vac in new location and still couldn't find waterline. Engineer said to stop on the City line for now and try and locate the rural line. They found the rural waterline. We were told that we may just abandon the idea of trying to find the City waterline but they were not sure. Crew left for the day.

07-14-2022:

Crew arrived back on site because they did still want to try and find the City waterline. They tried in a different spot further south by some waddles and ended up finding the City waterline.

Summary:

To find these 2 waterlines it should have taken approximately 8 hours of vaccing plus the mobilization to and from the job for 1 day. The misc. material was the snow fences and posts used to caution off all the holes we made in attempts to find the City waterline.

8 hrs. vac @ \$130/hr. = \$1,040

139 miles 1 way x 2 = 278 miles total @ \$4/mile = \$1,112

Misc. Material – I believe these holes would have been filled in once we were done so may have not needed this?

Edison, Ross W.

From: earthenergywater@westriv.com
Sent: Tuesday, August 9, 2022 11:52 AM
To: Edison, Ross W.
Subject: [Fwd: Earth Energy – PSC Locates Garrison]
Attachments: 202246 Earth Energy -PSC Locates Garrison summary of job.docx

******* CAUTION:** This email originated from an outside source. Do not click links or open attachments unless you know they are safe. *********

Here is the information again regarding the hydrovacing.

Donavon's Notes:

Crew was on sight for 3 days to get hydro done.
Mob is for 3 days of travel due to not being able to find the lines.
Difference of \$4274.00 due to incorrect or no location of city water lines by the city of Garrison.

See email & attachment from sub contractor.

----- Original Message -----
Subject: Earth Energy – PSC Locates Garrison
From: "Danny Haller" <danny@extremehdd.com>
Date: Mon, August 8, 2022 11:38 am
To: "earthenergywater@westriv.com" <earthenergywater@westriv.com>

Donovan,
Here is a summary of what took place. If you need something else just let me know.

DANNY HALLER
VP/OPERATIONS MGR

[cid:image004.jpg@01D27265.90CB4670][cid:image002.png@01D278B6.E5114160]
701-227-0601 EXT. 1003 Office | 701-260-4488 Cell | 701-227-0712 Fax |
danny@dennyelectricnd.com<mailto:Fax%20%7C%20danny@dennyelectricnd.com>

This electronic mail message and any files transmitted with it are intended exclusively for the individual or entity to which is addressed. The message, together with any attachment, may contain confidential and/or privileged information. Any unauthorized review, use, printing, saving, copying, disclosure or distribution is strictly prohibited.



1661 I-94 Business Loop E, Dickinson, ND 58601-1406

Unit Billing

Application: 1
Period: 07/14/2022
PO#:
Contract#:

Owner: Earth Energy Water
3890 Judson St
New Salem ND 58563

Job Location: Earth Energy – PSC Locates Garrison
3890 Judson St
New Salem ND 58563

Application For Payment On Contract

Contract Sum to Date	6,426.00
Total Complete to Date	<u>6,426.00</u>
Total Retained	0.00
Total Earned Less Retained	<u>6,426.00</u>
Less Previous Billings	0.00
Current Payment Due	<input type="text" value="6,426.00"/>
Balance on Contract	0.00

Contractor's Certification of Work

The undersigned contractor certifies that, to the best of the contractor's knowledge, the work on the above named job has been completed in accordance with the plans and specifications to the level of completion indicated on the attached schedule of completion.

Contractor: D. J. Hader Date: 7-31-2022

Terms: Invoices are due and payable 1DY from the date of invoice. All overdue amounts will be charged a service charge of 18% per annum. Please make checks payable to: Extreme Underground HDD LLC

Thank you for your prompt payment.

Unit Billing

Application: 1

Period: 07/14/2022

Schedule of Work Completed

Bid Item	Price/Unit	Contract Plus Changes	Previous Units Billed	Current Units Complete	Total Units Complete	Previous Value	Current Value	Total Value	Retained
2 Hydro-Vac	130.00	2,990.00		23.00	23.00		2,990.00	2,990.00	
1 Mobilization	4.00	3,336.00		834.00	834.00		3,336.00	3,336.00	
3 Misc Materials	100.00	100.00		1.00	1.00		100.00	100.00	
Totals:		6,426.00		858.00	858.00		6,426.00	6,426.00	

force Account Language.

spreadsheet on invoices = Mike's + Ross'

Change orders EWE-01 - E EWS - check mini data

Check Young Gun Insurance.

Create read me - O-Read-Me- 2022 sinkhole filling