

MDU Heskett Station Water Line – Monthly Construction Project Report

Case No. PU-22-34

30 September 2022

Project Overview – The MDU Heskett Station water line is a new construction waterline that will tie into the City of Mandan water main to supply fire protection and service water to the Heskett Combustion Turbine site.

Monthly Progress – Carstensen Contracting Incorporated (CCI) has completed 100% of main waterline. All connections on MDU property have been completed and the line was isolated from the Heskett intake. Due to the delay in the delivery for the water meter we are still using the approved temporary which is read manually until the permanent meter arrives. Electrical work in the water meter building is ongoing and the fiber communication cable from the meter building to the Heskett site has been pulled into place.

Environmental – BMPs were inspected and maintained as detailed in the SWPPP. No Environmental concerns to note.

Cultural Impacts – No items to report.

Damage to UG Facilities – No Items to report

Landowner/Public Issues or Complaints – No items to report.

Permitting – No items to report.

Extraordinary Events – No items to report.

Safety – No items to report.

Additional Information – No items to report.