

Badger Wind, LLC - Monthly Construction Report – December 2025

Badger Wind, LLC (Badger Wind) submits the following construction report for the month of December 2025. Badger Wind is located in Logan and McIntosh Counties. The current phase of construction continues the limited scope of construction that commenced in late 2024. This phase includes the full scope of construction work.

Summary of Major Activities Completed in December

- Civil reclamation of roads and turning radii paused until the spring when the ground is thawed. (Site is currently ~70% complete)
- Assembly and installation of turbine components (100% complete).
- Setting and terming of junction boxes (100% complete).
- O&M building construction completed (100% complete).
- Commissioning of turbines expected to complete by end of month (Currently 96% complete)
- Post-construction tree and shrub survey (100% complete).
- Tree planting planned to occur in the spring based on findings from the post-construction tree and shrub survey
- ADLS commissioning continued (95% complete)
- County Road improvement sign-off paused until spring (75% complete)
- SWPPP paused until spring reclamation activities resume.

Forecast of January Activities

- ADLS commissioning expected to complete in January
- Remaining punchlist items to be addressed as possible. Some items will be left until the spring.