

Badger Wind, LLC - Monthly Construction Report – February 2026

Badger Wind, LLC (Badger Wind) submits the following construction report for the month of February 2026. Badger Wind is located in Logan and McIntosh Counties. The current phase of construction continues the limited scope of construction that commenced in late 2024. This phase includes the full scope of construction work.

Summary of Major Activities Completed in February

- Civil reclamation of roads and turning radii paused until the spring when the ground is thawed. (Site is currently ~70% complete).
- Submittal of Tree and Shrub Mitigation Plan to PSC for approval (100%).
- County Road improvement sign-off paused until spring (75% complete).
- SWPPP paused until spring reclamation activities resume.

Forecast of March Activities

- Remaining punchlist items to be addressed as possible. Some items will be left until the spring.
- Tree planting planned to occur in the spring based on landowner feedback and PSC approval of the Tree and Shrub Mitigation Plan.