

## Badger Wind, LLC - Monthly Construction Report – March 2026

Badger Wind, LLC (Badger Wind) submits the following construction report for the month of March 2026. Badger Wind is located in Logan and McIntosh Counties. The Project achieved its Commercial Operations Date on 21 January 2026. The current phase of construction continues the limited scope of construction that commenced in late 2024.

### Summary of Major Activities Completed in March

- Civil reclamation of roads and turning radii paused until the spring when the ground is thawed. (Site is currently ~70% complete).
- Ongoing coordination with landowners on tree and shrub planting locations and agreements.
- County Road improvement sign-off paused until spring (75% complete).
- SWPPP paused until spring reclamation activities resume.

### Forecast of April Activities

- Remaining punchlist items to be addressed as weather allows. Some items will be left until May 2026.
- Tree planting planned to commence in spring/summer based on landowner feedback and pending PSC approval of the Tree and Shrub Mitigation Plan.