

Badger Wind, LLC - Monthly Construction Report – April 2026

Badger Wind, LLC (Badger Wind) submits the following construction report for the month of April 2026. Badger Wind is located in Logan and McIntosh Counties. The Project achieved its Commercial Operations Date on 21 January 2026. The current phase of construction continues the limited scope of construction that commenced in late 2024.

Summary of Major Activities Completed in April

- Ongoing coordination with landowners on tree and shrub planting locations and agreements/waivers.
- Civil reclamation of roads and turning radii paused until May when the ground is thawed. (Site is currently ~70% complete).
- County Road improvement sign-off paused until May (75% complete).
- SWPPP paused until spring reclamation activities resume.

Forecast of May Activities

- Remaining punchlist items to be addressed in spring and summer; EPC contractor to re-mobilize to the site in mid-May.
- Tree planting in accordance with the Tree and Shrub Mitigation Plan anticipated to commence and be completed in May.