

LOS-Tande 345kV Transmission Project Right-of-Way Acquisition Summary (April 3, 2025)									
County	Total Landowners	Landowners Signed	Landowner %	Parcels	Parcels Secured	Parcels Secured %	ROW Miles	ROW Miles Secured	ROW Miles Secured %
Mercer	2	2	100%	2	2	100%	1.9	1.9	100%
McLean	111	107	96%	225	217	96%	65.7	63.9	97%
Ward	45	45	100%	73	73	100%	22.4	22.4	100%
Mountrail	113	104	92%	239	229	96%	65.8	62.5	95%
Williams	1	1	100%	1	1	100%	0.3	0.3	100%
<u>Subtotal¹</u>	<u>269</u>	<u>256</u>	<u>95%</u>	<u>540</u>	<u>522</u>	<u>97%</u>	<u>156.1</u>	<u>151.1</u>	<u>97%</u>
<u>State Trust Land²</u>									
McLean - ND Trust Land				5			1.6		
Mountrail - ND Trust Land				8			3.4		
<u>Project Totals</u>									
				<u>553</u>			<u>161.0</u>		

¹ Some landowners have parcels in multiple counties. Each county total includes all individual landowner agreements, but the subtotal removes duplicates for landowner agreements that cover multiple counties.

² State Trust Land Parcels acquisition is not formally complete but are included in the totals. ND Department of Trust Lands provided a letter confirming the location of the route and no significant hurdles for approval is anticipated at this time.

