

Scott, Sandi L.

From: Fahn, Patrick J.
Sent: Tuesday, January 31, 2006 11:09 AM
To: Scott, Sandi L.
Subject: FW: Enbridge Energy Project Update as of 1-31-06 With Punch list Attached

Attachments: Project Punchlist.xls



Project
nchlist.xls (27 K)

Please file in Case No. PU-05-274

Patrick J. Fahn
Chief Engineer, Public Utilities Division 600 East Boulevard Bismarck ND 58505-0480
701-328-4077
701-328-2410 (fax)
pfahn@state.nd.us

-----Original Message-----

From: John.Pechin@enbridge.com [mailto:John.Pechin@enbridge.com]
Sent: Tuesday, January 31, 2006 11:02 AM
To: Fahn, Patrick J.
Cc: brian.johnson@enbridge.com; Brent.Horton@enbridge.com; Grant.Henningsen@enbridge.com
Subject: Enbridge Energy Project Update as of 1-31-06 With Punch list Attached

Please use this one. I left off the list on the previous Email
John
(See attached file: Project Punchlist.xls)

Office Phone: 715-394-1531
Office Fax: 715-394-1564
Cell Phone: 218-393-3180

----- Forwarded by John Pechin/US/Enbridge on 01/31/2006 11:00 AM -----

John Pechin

01/31/2006 10:58
Horton/US/Enbridge@LPL, Grant P
AM

To: pfahn@state.nd.us
cc: Brian S Johnson/US/Enbridge@LPL, Brent
Henningsen/LPL@LPL
Subject: Enbridge Energy Project Update as

of 1-31-06

File Database: File:
Would you like the recipient to view the FILING

info? |-----|

| () Yes |

| (*) No |

|-----|

Dear Mr. Fahn,

Our Construction Coordinator Tony Glassburner has been working on completing the project punchlist items left over from construction. The list is attached for your review.

We are at a point where we need to wait for better weather and ground conditions to complete the list. We are sending Tony home this coming weekend until spring or better weather comes. We are targeting the week of April 10 to start again on the list.

Operations will likely complete some of there items but no project forces will be employed until spring. Therefore this will be my last report until we start back up. I will start reporting a week ahead of our start up date.

Progress as of January 31, 2006

East Fork, Trenton, & Alexander

- 1. Worked on punchlist items. See attached List

Schedule

Forecast has been updated based on progress to date:

Trenton inservice - Completed on Nov 6, 2005

East Fork in service - Competed Nov 30, 2005

Alexander in service - Completed pump #2 on Dec 19, 2005

Alexander in service - Completed Pump #1 on Jan 19, 2006

Safety

No issue this report period.

Weather

No issue this report period.

Please call if you have questions.

Sincerely,

John H. Pechin

Office Phone: 715-394-1531
Office Fax: 715-394-1564
Cell Phone: 218-393-3180

* * * * * IMPORTANT NOTICE * * * * *

Unless otherwise indicated or obvious from the nature of the transmittal, the information contained in this email message is CONFIDENTIAL information intended for the use of the individual or entity named herein. If the reader of this message is not the intended recipient, or the employee or agent responsible to deliver it to the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you have received this communication in error, please immediately notify the sender using the above contact information or by return email and delete this message and any copies from your computer system. Thank you.