



OLIVER COUNTY WIND PROJECT

OLIVER COUNTY WEATHER

Forecast: Mostly sunny
High: 20° Low: -1° Wind: 10-15mph S

Wanzek	Ventus	Minnkota	FPL Energy	Siemens
--------	--------	----------	------------	---------

Oliver County Wind POD For November 30, 2006

Safety/Environmental:

- Safety meeting topics: Cold Weather-Stay Hydrated/Cover Exposed Skin, Traffic-Headlights/Speed Limits & School Busses.

Wanzek:

- Assisting Siemens with erection.
- Worked on prep for pouring O&M slab yesterday.

Ventus:

- Continue work on punch lists.
- Continue grounding towers, 3 left.

Tower Cabling:

- Walkdown with Siemens at T5, then 2 teams will continue walkdowns.
- Pulling at T17.
- Terminating at T14 & T15.

Siemens:

- Working with JMS on cabling walkdown.
- Erecting rotor at T18. then moving to T19.
- Nacelle installed at T18 last night.

	Received to Date		
	Received	Remaining	% complete
Bases	22	0	100.0%
Mids	22	0	100.0%
Tops	22	0	100.0%
Nacelles	22	0	100.0%
Power Units	22	0	100.0%
Blade Sets	22	0	100.0%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	22	0	100.0%
Tower Mid Sections Installed	18	4	81.8%
Tower Top Sections Installed	18	4	81.8%
Nacelles Installed	18	4	81.8%
Rotors Installed	17	5	77.3%
Mechanically Completed	8	14	36.4%
Final Commissioned	3	19	13.6%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.