



# OLIVER COUNTY WIND PROJECT

**OLIVER COUNTY WEATHER**  
 Forecast: Cloudy, 20% chance of precip  
 High: 45° Low: 15° Wind: 20-30mph S

Wanzek                  Ventus                  Minnkota                  FPL Energy                  Siemens

## Oliver County Wind POD For December 15, 2006

**Safety/Environmental:**

- Safety meeting topics: PPE & Take Safety Habits On to the Next Job.

**Wanzek:**

- Assisting Siemens with clean up & loading out trucks.

**Ventus:**

- Working on punch list items.

**Siemens:**

- Continue commissioning work, T21 should be completed today & possibly T22.
- Continue cleaning up, packing up & loading out trucks.
- Completed commissioning of T5 yesterday.

	Received to Date		
	Received	Remaining	% complete
Bases	22	0	100.0%
Mids	22	0	100.0%
Tops	22	0	100.0%
Nacelles	22	0	100.0%
Power Units	22	0	100.0%
Blade Sets	22	0	100.0%
Hubs	22	0	100.0%
Spinners	22	0	100.0%
Transformers	22	0	100.0%
4/0 Cable	91,800	0	100.0%
1000 MCM	100,272	0	100.0%
12 Fibers Single Mode	8,240	-4,090	198.6%
12 Fibers Multi Mode	28,998	-1,998	107.4%

### General Information & Announcements



Description	Completed to Date		
	Complete	Remaining	% complete
Road Subgrade (LF)	32,965	-1,465	104.7%
Roads Graveled	32,965	-1,465	104.7%
Crane Pads Built	22	0	100.0%
Foundations Excavated/Mud Mats Installed	22	0	100.0%
Base Rebar Installed (Each)	22	0	100.0%
Pedestal Rebar Installed (Each)	22	0	100.0%
Foundations Poured	22	0	100.0%
Tower Base Sections Installed	22	0	100.0%
Tower Mid Sections Installed	22	0	100.0%
Tower Top Sections Installed	22	0	100.0%
Nacelles Installed	22	0	100.0%
Rotors Installed	22	0	100.0%
Mechanically Completed	22	0	100.0%
Final Commissioned	20	2	90.9%
Poles Set	122	0	100.0%
Overhead Installation (ft)	188,400	-765	100.4%
Plowing for 4/0 cable (ft)	107,046	0	100.0%
Plowing for 1000 MCM cable (ft)	96,264	0	100.0%
Transformer Set/ Terminated	22 / 22	0 / 0	100%/100%

Note: Estimated quantities are highlighted in yellow.

**Plan of the Day contents are not for forwarding or distribution without prior written consent of Wanzek.**