



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Sept. 12, 2007

Case No. PU-06-317

General Contractor:		Address:		
	Name	Company	Office	Cell
Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Sr. Construction Coordinator:	Trent Mattick	Enbridge	701-857-0803	701-721-3356
Chief Inspector	Stan Johnson	Tulsa Inspection	N/A	870-665-1704

Brief Description of Weekly Activities:

Stanley Station

- Station Commissioned. Final clean-up and painting remains.

Beaver Lodge Station

- Commissioning of second pump complete. Clean-up remains.

Trenton Station

- Work has commenced on the tank with work continuing on the roof and internals. Mechanical and Electrical work is underway.

Alexander Station

- Work has commenced on the tank with work continuing on the 4th ring (we have run into issues that have slowed the progress of the 4th ring). Work has restarted on Mechanical and Electrical.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Stanley Station		Beaver Lodge Station	
Civil	100	Civil	100
Mechanical	100	Mechanical	100
Electrical	100	Electrical	100
Clean-up	75	Clean-up	50
Trenton Station		Alexander Station	
Civil	85	Civil	85
Mechanical	90	Mechanical	85
Electrical	80	Electrical	45
Tank	80	Tank	65
Clean-up		Clean-up	

Significant Work Activity for next Week:

Beaver Lodge: Painting at various stations to start 9/17.

Stanley: Painting at various stations to start 9/17.

Alexander: Work on tank to continue with projected completion of tank (except hydrotest and internal liner) by Oct. 5. Scheduling pump header tie-in for week of Sept. 17. Targeting Oct. 15 to commission

pump.

Trenton: Work on tank to continue with projected completion of tank (except hydrotest and internal liner by Sept. 21. Continue with field installation of mechanical and electrical underground targeting an Oct 29 commissioning to coincide with pipeline commissioning.

Comments:

Name	Date
Edward J. Kelly	Sept. 12, 2007