

Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of June 1 June 7, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	Spread 1A	Cavalier	• No Activity.	• No Activity.
		Pembina	• Finishing up Environmental Punch List.	• No Activity.
		Walsh	• Finishing up Environmental Punch List.	• Start staging equipment at Matecjek Dam.
		Nelson	• Staging equipment. • Sandblasting and Coating training. • Orientation	• Orientation.
		Steele	• No Activity.	• No Activity.
		Barnes	• No Activity.	• No Activity.
	Spread 2A	Barnes	• Erosion and sedimentation control.	• Erosion and sedimentation control.
		Ransom	• Erosion and sedimentation control.	• Erosion and sedimentation control.
		Sargent	• Erosion and sedimentation control.	• Erosion and sedimentation control.

646

PU-06-421

Filed: 6/1/2009

Pages: 1

Pipeline Construction Progress Report for the Week
June 1 June 7, 2009

TransCanada Keystone Pipeline, LP

