

Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of September 21 to September 27, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	Spread 1A	Cavalier	<ul style="list-style-type: none"> No activity. 	<ul style="list-style-type: none"> No activity.
		Pembina	<ul style="list-style-type: none"> Environmental controls. Coating. 	<ul style="list-style-type: none"> Continue with environmental concerns. Continue with coating.
		Walsh	<ul style="list-style-type: none"> Mainline valve installation. Tie-in. Coating. Cleanup and restoration. Environmental. 	<ul style="list-style-type: none"> Continue with mainline valve installation. Continue with tie-in. Continue with coating. Continue with cleanup and restoration. Continue with environmental concerns.
		Nelson	<ul style="list-style-type: none"> Environmental controls. Cleanup and restoration. 	<ul style="list-style-type: none"> Continue with environmental controls. Continue with cleanup and restoration.
		Steele	<ul style="list-style-type: none"> Running drying pigs. 	<ul style="list-style-type: none"> Cleanup and restoration.
		Barnes	<ul style="list-style-type: none"> Environmental controls Cleanup and restoration. 	<ul style="list-style-type: none"> Continue with environmental controls. Cleanup and restoration.
	Spread 2A	Barnes	<ul style="list-style-type: none"> Erosion and sedimentation control. 	<ul style="list-style-type: none"> Erosion and sedimentation control.
		Ransom	<ul style="list-style-type: none"> Erosion and sedimentation control. Install valve assemblies. 	<ul style="list-style-type: none"> Erosion and sedimentation control.
		Sargent	<ul style="list-style-type: none"> Erosion and sedimentation control. 	<ul style="list-style-type: none"> Erosion and sedimentation control. Install valve assemblies.

692 PU-06-421 Filed: 9/21/2009 Pages: 1
 Keystone Pipeline Progress Report for the Week
 Sept. 21 to Sept. 27, 2009

TransCanada Keystone Pipeline, LP