

215 South Cascade Street
PO Box 496
Fergus Falls, Minnesota 56538-0496
218 739-8200
www.otpc.com (web site)

October 1, 2021



Steve Kahl
Director of Administration/Executive Secretary
North Dakota Public Service Commission
State Capitol
600 East Boulevard Dept. 408
Bismarck, ND 58505

**RE: Otter Tail Power Company – Luverne Wind Farm
Case No. PU-08-34 and PU-09-73
Monthly Status Updates**

Dear Mr. Kahl:

The Luverne, ADLS system is 95% complete and is estimated to be completed and in service by 10/19/21.

If you have any questions regarding this report, please contact me at (218) 739-8550, ext. 732 or at hcmahon@otpc.com.

Sincerely,

/s/ HARVEY MCMAHON

Harvey McMahon
Manager, Renewable Energy Construction and Operation

tlk

By electronic filing

24 PU-09-73 Filed 10/01/2021 Pages: 1
Luverne Wind Farm Status Update
M-Power, LLC

An Equal Opportunity Employer

AN  OTTER TAIL COMPANY
6 PU-08-35 Filed 10/01/2021 Pages: 1
Luverne Wind Farm Status Update
M-Power, LLC