

Hamre, John G.

From: Fahn, Patrick J.
Sent: Monday, July 27, 2009 8:27 AM
To: Hamre, John G.
Subject: FW: daily Report 7-23-09 Comission Number PU-08-844
Attachments: Whiting Pipeline.xls

John - please docket in 08-844 from Whiting and then forward to Commissioners, PUD, and Legal

Patrick Fahn
Director-Compliance and Competitive Markets
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

-----Original Message-----

From: Steve Meagher [mailto:Steve.Meagher@whiting.com]
Sent: Friday, July 24, 2009 6:42 AM
To: Fahn, Patrick J.
Subject: FW: daily Report 7-23-09 Comission Number PU-08-844

Hello Mr. Fahn, the weatehr was great this week and all went well, thanks Steve Meagher

We will have to get the map togetehr next week the surveyor takes Friday off, and works from home, I will see if he can give us a map from there,

From: William E. Kovar [mailto:kovar_we@pearlde.com]
Sent: Thu 7/23/2009 7:50 PM
To: Steve Meagher
Cc: Eddie C. Relaford; Jess L. Sams; Josh B. Hinkle
Subject: daily Report 7-23-09

Steve,
Today we tested 7 welders and they all passed. We are set to start welding on Monday. We pulled the Knife River bore and 1 County road bore. Sorry I didn't get any pictures today spent most the day testing welders.

Bill Kovar
Construction Manager

Pearl Development Company
1082 East Brundage Lane
Sheridan, Wyoming 82801
USA

voice: 1.303.672.8090
fax: 1.307.672.8091

42 PU-08-844 Filed 07/27/2009 Pages: 3
Whiting Weekly Progress Report 7-23-09
Whiting Oil and Gas Corporation

email: kovar_we@pearlhc.com

website: www.pearlhc.com <<http://www.pearlhc.com/>>

Information contained in this communication is confidential and is intended only for the use of the addressee. Unauthorized use, disclosure, or copying is strictly prohibited and may be unlawful. If you have received this communication in error, please immediately notify the sender by calling 1.307.672.8090.

PEARL

An Epic Resource

Client:	Whiting Petroleum Corp.
Project:	Nexen 8" pipeline
Location:	Stanley N.D
Job #:	40-0177
AFE / WO #	08-1057

Issue:	
Rev.:	1
By:	WEK
Approved:	
Commission case #	PU-08-844

Estimated Date Complete 9/12/09

Percent Complete to Date 21%

WEATHER 8AM		Sunny		Thursday, July 23, 2009						WEATHER 4PM		Sunny	
TEMPERATURE 8AM		65		Daily Totals		66		Daily Totals		TEMPERATURE 4PM		91	
Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers		# People	Hours	# People	Hours
				# People	Hours	# People	Hours	# People	Hours				
Mower	1	0	Pearl	2	11								
Blade	2	0	F & D Oil Field Maintenance	4	11	7	11	13	11				
Dozer	1	0											
Track Hoe	3	11											
Side Boom	3	11											
Daily Totals		66		Daily Totals		6		66		7		77	
Project Totals		375		Project Totals		58		642		75		851	
Operation	Date Started	Ft. Today	Ft. To Date	% Complete	Operation	Date Started	Ft. Today	Ft. To Date	% Complete				
ROW Mowed	7/13/2009	1945	94404	100%	Trenching								
ROW Built	7/13/2009	14922	94404	100%	Lower In								
Stringing	7/15/2009	150	94404	100%	Backfill								
Bending	7/19/2009	37886	94404	100%	Clean Up								
Welding													
X - Ray	# Today	# To Date	Company		Daily Cost		Total Cost to Date						
Line Welds	6	123	N/A Per Client Request		\$0.00		\$0.00						
Tie in's													
Repairs	0	0											
Cut outs	0	0											
RECORD OF DAYS EVENTS													
Completed Knife River bore, 1 county road bore and mobed to next bores. Strung bore pipe and welded up 2 sections for road bores. Tested 7 welders for line welding. All passed. We are set to start line welding on Monday.													
NEXT DAYS WORK													
Continue on road bores and line crossing bore.													
SAFETY REVIEW													
Line crossings													
VISITORS													
None													