

Hamre, John G.

From: Fahn, Patrick J.
Sent: Monday, January 11, 2010 1:45 PM
To: Hamre, John G.
Subject: FW: Hawthorn Pipeline weekly report
Attachments: HAWTHORN LINE WEEK ENDING 01-09.doc

John – please docket in 09-153 from Hawthorn Oil and then forward to Commissioners, PU, and Legal

Patrick Fahn

Director-Compliance and Competitive Markets

Email: pfahn@nd.gov

Phone: (701) 328-4077

North Dakota Public Service Commission

600 E Boulevard

Bismarck ND 58505-0480

Fax: (701) 328-2410

From: Gust_Benninger@pecanpipeline.com [mailto:Gust_Benninger@pecanpipeline.com]

Sent: Monday, January 11, 2010 1:10 PM

To: Fahn, Patrick J.

Cc: Jodie_Davis@pecanpipeline.com; John Watson; Matt_Hall@eogresources.com

Subject: Hawthorn Pipeline weekly report

Pat

Weather had a huge effect on progress last week, hoping for a better week this week. Gust

Gust Benninger

Pecan Pipeline

Construction Superintendent

701-578-5246 - Cell

HAWTHORN OIL LINE UPDATE FOR WEEK ENDING 1-09-10

PRELIMINARY SURVEY COMPLETE ON THE MAINLINE ROW. STILL NEED SOME DETAILS AT EACH TERMINATION END.

BORE PIPE - 60% STRUNG, 50% WELDED/X-RAYED.

BEGAN STRINGING LINE PIPE, APPROX 1% COMPLETE.

POTHOLING FOREIGN LINES 95% COMPLETE.

DUE TO THE EXCESS SNOW AND EXTREME COLD THE PROGRESS WAS DELAYED CONSIDERABLY THIS WEEK.