

Hamre, John G.

From: Fahn, Patrick J.
Sent: Tuesday, January 19, 2010 2:33 PM
To: Hamre, John G.
Subject: FW: Weekly Construction Report Hawthorn Pipeline
Attachments: HAWTHORN LINE WEEK ENDING 01-16.doc

John – please docket in 09-153 from Hawthorn Oil and then forward to Commissioners, PU, and Legal

Patrick Fahn
Director-Compliance and Competitive Markets
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Gust_Benninger@pecanpipeline.com [mailto:Gust_Benninger@pecanpipeline.com]
Sent: Tuesday, January 19, 2010 1:37 PM
To: Fahn, Patrick J.
Cc: Jodie_Davis@pecanpipeline.com; Matt_Hall@eogresources.com; John_Watson@pecanpipeline.com
Subject: Weekly Construction Report Hawthorn Pipeline

Sorry about getting this to you late, I was off yesterday . Any questions please call; Gust

Gust Benninger
Pecan Pipeline
Construction Superintendent
701-578-5246 - Cell

48 **PU-09-153** Filed: 1/19/2010 Pages: 2
**Hawthorn Line Weekly Progress Report for Week
Ending 1-16-2010**

HAWTHORN OIL LINE UPDATE FOR WEEK ENDING 1- 16-10

PRELIMINARY SURVEY COMPLETE ON THE MAINLINE ROW. STILL NEED SOME DETAILS AT EACH TERMINATION END.

BORE PIPE - 100% STRUNG, 60% WELDED/X-RAYED.

STRINGING LINE PIPE, APPROX 95% COMPLETE.

POTHOLING FOREIGN LINES 95% COMPLETE.

BENDING 65% COMPLETE.

WELDING ON THE PIPE GANG/FIRING LINE 65% COMPLETE.

MET WITH DARRELL FROM 88 OIL AT THE SITE TO DISCUSS CONSTRUCTION ACTIVITIES. WE WILL BEGIN THE EXCAVATION FOR THE PAD MONDAY THE 18TH OF JAN.

ALL BORE PIPE AND LINE PIPE AND BENDS RECEIVED ON SITE.