

Hamre, John G.

From: Fahn, Patrick J.
Sent: Wednesday, February 03, 2010 3:51 PM
To: Hamre, John G.
Subject: FW: Hawthorn Pipeline Report
Attachments: HAWTHORN LINE WEEK ENDING 01-30.doc

John – please docket in 09-153 from Hawthorn Oil and then forward to Commissioners, PU, and Legal

Patrick Fahn
Director-Compliance and Competitive Markets
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Gust_Benninger@pecanpipeline.com [mailto:Gust_Benninger@pecanpipeline.com]
Sent: Friday, January 29, 2010 1:11 PM
To: Fahn, Patrick J.
Cc: Jodie_Davis@pecanpipeline.com; Matt_Hall@eogresources.com
Subject: Hawthorn Pipeline Report

Pat we have had a good week and progress is good for winter weather being a factor. If you need any thing please call.
Gust

Gust Benninger
Pecan Pipeline
Construction Superintendent
701-578-5246 - Cell

HAWTHORN OIL LINE UPDATE FOR WEEK ENDING
1- 30-10

LOST EQUIVALENT OF SEVERAL DAYS DUE TO COLD AND WIND THIS WEEK.

BORE PIPE - 100% STRUNG, 80% WELDED/X-RAYED. STILL NEED PERMIT FOR RAILROADS. ALL OTHER BORES COMPLETE.(EXCEPT KNIFE RIVER)

STRINGING LINE PIPE, 90% COMPLETE.

POTHOLING FOREIGN LINES 90% COMPLETE.

BENDING 90% COMPLETE.

WELDING - PIPE GANG/FIRING LINE 90% COMPLETE(REPAIR RATE < 2%)

COATING 85% COMPLETE

DITCHING APPROX 30% COMPLETE

LOWERING IN 20% COMPLETE

PAD/BACKFILL 20% COMPLETE

TIE INS 10% COMPLETE

M/L TESTING 0% COMPLETE

FABRICATION TESTING 0% COMPLETE

EXCAVATION ON THE 88 OIL SITE PAD WORK COMPLETED FRIDAY 1-22-10.
FILL AND COMPACTION TO HAWTHORN SPECS.

FABRICATION HAS BEGUN FOR THE 2 END SITES AND MLVS.

RECEIVED THE BNSF RR CROSSING PERMIT FOR MP 2.6 (PARALLEL TO RT 2)
STILL NEED PERMIT FOR RR YARD