




NEXTerTM Energy Resources Ashtabula Wind II

Otter Tail

Plan of the Day (POD)



Date: **Wednesday, 8/19/2009**
 High: **74**
 Precipitation Chances: **50%**

COD: **10-15-09**
 Low: **53**

Days to COD: **58**
 Winds: **S @ 7 mph**
 Weather Forecast: **Cloudy**

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Drive careful, slick driving conditions
- Keep your speed to a minimum
- Watch out for blind corners in areas where corn is growing
- SWPPP inspection every two weeks

Erection:

- Erect base & mid at 147
- Assemble rotor at 147
- Erect top nacelle & rotor at 153-154
- Collections:
- Electrical:
- Tower Wiring at 160
- Mechanical completion pre-walk at 162
- IIP at 141 & 164

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	32	1
Grounding XFR	3	3	0
4/0 Cable	189,000	195,397	-6,397
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	12,700	50
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	33	0
Controllers	33	33	0
Bases	33	33	0
Mids	33	33	0
Tops	33	33	0
Nacelles	33	33	0
Hubs	33	33	0
Blade Sets	33	33	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	41,232	41,232	100.0%
Gravel Road (6")	41,232	41,232	100.0%
Roads Complete	41,232	41,232	100.0%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	33	33	100.0%
Foundations Backfilled	33	33	100.0%
Crane Pads Completed	33	33	100.0%
Tower Base Sections Erected	29	33	87.9%
Tower Mid Sections Erected	29	33	87.9%
Tower Top Sections Erected	22	33	66.7%
Nacelles Installed	22	33	66.7%
Rotors Installed	22	33	66.7%
Tower Wiring Complete	20	33	60.6%
Mechanically Complete	14	33	42.4%
Pre-Commissioned	4	33	12.1%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	179,188	189,000	94.8%
500 Cable Trenched	100,122	117,000	85.6%
1000 Low Voltage Installed	12,750	12,750	100.0%
Fiber Optic 12 Fiber SM	97,000	97,000	100.0%
Transformers Set	33	33	100.0%

(as of COB yesterday)



50 PU-09-407 Filed: 8/19/2009 Pages: 1
 Ashtabula Wind II, Otter Tail, Plan of the Day for
 Aug. 19, 2009

Otter Tail Corporation