




NEXTerTM Energy Resources Ashtabula Wind II

Otter Tail

Plan of the Day (POD)



Date: Wednesday, 8/26/2009
High: 83
Precipitation Chances: 0%

COD: 10-15-09
Low: 54

Days to COD: 51
Winds: SE @ 4 mph
Weather Forecast: Sunny

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:


- **Keep focused when driving**
- **Keep your speed to a minimum**
- **Watch out for blind corners in areas where corn is growing**
- **SWPPP inspection today**

Erection:

- **Erect top nacelle & rotor at 147-148**
- **Collections:**
- **Electrical:**
- **Fiber termination testing 2N & 3N**
- **Tower wiring at 148-149**
- **IIP at 152-154**
- **GE Commissioning at 141, 146 & 158**

Substation:

- **Circuit 1 Energization**



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	33	0
Grounding XFR	3	3	0
4/0 Cable	189,000	195,397	-6,397
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	12,700	50
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	33	0
Controllers	33	33	0
Bases	33	33	0
Mids	33	33	0
Tops	33	33	0
Nacelles	33	33	0
Hubs	33	33	0
Blade Sets	33	33	0

Negative Number Indicates Overage of Cable

General Construction Status			
	Complete	Total	% Complete
Roads Subgraded	41,232	41,232	100.0%
Gravel Road (6")	41,232	41,232	100.0%
Roads Complete	41,232	41,232	100.0%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	33	33	100.0%
Foundations Backfilled	33	33	100.0%
Crane Pads Completed	33	33	100.0%
Tower Base Sections Erected	33	33	100.0%
Tower Mid Sections Erected	33	33	100.0%
Tower Top Sections Erected	28	33	84.8%
Nacelles Installed	28	33	84.8%
Rotors Installed	28	33	84.8%
Tower Wiring Complete	27	33	81.8%
Mechanically Complete	21	33	63.6%
Pre-Commissioned	12	33	36.4%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	179,188	189,000	94.8%
500 Cable Trenched	100,122	117,000	85.6%
1000 Low Voltage Installed	12,750	12,750	100.0%
Fiber Optic 12 Fiber SM	97,000	97,000	100.0%
Transformers Set	33	33	100.0%
(as of COB yesterday)			

57 PU-09-407 Filed: 8/26/2009 Pages: 1
 Ashtabula Wind II, Otter Tail, Plan of the Day for
 Aug. 26, 2009

Otter Tail Corporation