




NEXTerTM Energy Resources Ashtabula Wind II

NEXTer Energy

Plan of the Day (POD)



Date: **Friday, 9/4/2009**
 High: **82**
 Precipitation Chances: **0%**

COD: **10-31-09**
 Low: **52**

Days to COD: **58**
 Winds: **SE @ 4 mph**
 Weather Forecast: **Sunny**

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- PPE is very important and must be worn on site at all times
- Keep your speed to a minimum
- SWPPP inspection every two weeks

Civil: **No work today**

Foundations:

Erection:

Collection:


Electrical:

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	453,555	-12,555
500 KCM	36,000	37,036	-1,036
Copperclad	84,000	84,579	-579
1000 KCM	333,000	337,803	-4,803
12 Fiber SM FOC	270,000	270,650	-650
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	88,996	117,188	75.9
Gravel Roads (6")	88,996	117,188	75.9
Roads Complete	88,996	117,188	75.9
Silt Fence Installed	21,630	17,700	122.2
Foundations Excavated	80	80	100.0
Foundations Poured	80	80	100.0
Foundations Backfilled	75	80	93.8
Crane Pads Completed	70	80	87.5
Tower Base Sections Erected	42	80	52.5
Tower Mid Sections Erected	42	80	52.5
Tower Top Sections Erected	31	80	38.8
Nacelles Installed	31	80	38.8
Rotors Installed	31	80	38.8
Tower Wiring Complete	27	80	33.8
Mechanically Complete	16	80	20.0
Pre-Commissioned	0	80	0.0
Final Commissioned	0	80	0.0
4/0 Cable Trenched	232,756	441,000	52.8
500 Cable Trenched	19,934	36,000	55.4
1000 Cable Trenched	274,680	333,000	82.5
Copperclad	0	84,000	0.0
1000 Low Voltage installed	7875	30,500	25.8
Fiber Optic 12 Fiber SM	71,475	270,000	26.5
Transformers Set/Terminated	59	80	73.8
(as of COB yesterday)			



62 PU-09-528 Filed: 9/4/2009 Pages: 1
 Ashtabula Wind II, NEXTer Energy, Plan of the Day
 for Sept. 4, 2009

NextEra Energy Resources, LLC