

**Plan of the Day (POD)**

Date: Saturday, 8-21-10  
High: 91  
Precipitation Chances: 0%

COD: 11-30-10  
Low: 60  
Weather Forecast: Sunny

Days to COD: 102  
Winds: SE @ 12 mph

**NextEra™ Energy Resources**

**Blattner Energy**

**Paradigm**

**GE**

**Safety/Environmental:**

- Keep focused
- Maintain good communication
- Fence off wetland as needed
- Installing silt fence

**Civil/Erection:**

- Subgrade string road 47-52 & 55
- Gravel string roads 37-42
- Approach at 47

**Foundations:**

- Foundation excavation at 53, 54 & 56
- Pour mud mats 53 & 56
- Install bottom rebar mat at 59 & 64
- Install anchor bolts at 59 & 64
- Install top rebar mat at 62 & 63
- Form base at 62 & 63
- Pour base at 60 & 61
- Form pedestal at 45 & 46

**Collection:**

- Trench and install 1000 at F10 at SP 1 to SP 2 & F11 N of SP 2
- Bore at F9-8, F10-8 and F11-8

**Substation:**

- Trench feeder circuits

**Upcoming Events/Outstanding Issues:**

- GE Pre installation meeting 8-24-10

**RECEIVING (As of COB yesterday)**

	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	200,907	318612
500 KCM	51,002	39,635	11367
Copperclad	65,280	73,906	-8626
1000 KCM	254,661	142,594	112067
1000 KCM LVC	24,000	40,730	-16730
12 Fiber SM FOC	289,504	336,530	-47026
XFR Box Pads	64	42	22
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

**Negative Number Indicates Overage of Cable**

**General Construction Status**

	Complete	Total	% Complete
Roads Subgraded	30,916	99,651	31.0%
Roads Built	21,439	99,651	21.5%
Silt Fence Installed	2,274	11,417	19.9%
Foundations Excavated	10	64	15.6%
Foundations Poured and Backfilled	0	64	0.0%
Crane Pads Completed	0	64	0.0%
Tower Base Sections Erected	0	64	0.0%
Tower Mid Sections Erected	0	64	0.0%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	0	157,430	0.0%
500 Cable Trenched	0	15,455	0.0%
1000 Cable Trenched	18,350	77,170	0.0%

(As of COB yesterday)

