



Company	HESS Corporation	Issue	
Project	Tioga Gas Plant Expansion	Revision	0
Location	Tioga, ND	Author	BSW
		Approval	
		ND PSC Case	PU-10-120

Estimated Completion Date	6 30 13	Completion (pct)	12
---------------------------	---------	------------------	----

WEATHER-8AM	Sunny	2011 Oct 01	WEATHER-4PM	Sunny
TEMPERATURE (F)-8AM	51		TEMPERATURE (F)-4PM	78

Equipment Onsite	Quantity	Hour	Company Onsite	Company		Indirect		Direct	
				Quantity	Hour	Quantity	Hour	Quantity	Hour
GEHL DL-10 Fork Lift	1	60	HESS	3	142				
JD 650H Dozer	1	40	Petrochem			4	302		
Dynapac 54" SD roller	1	30	Blain Ind			2	156		
Cat MT765 Tractor	1	60	W-Industries			1	24		
Mack Dump Truck	1	40	Versa Tech			1	60		
Case 580 BH	1	40	Dakota Staffing			1	30		
Grove RT-875	1	60	Crude			1	50		
Komatsu PC 300	1	60	Proforma			1	70		
			Kiewit					41	2,415
F-150 Pickup	18	720	Wanzek					29	1,460
F-350 Pickup	2	72	TIC					18	820
D-6 Dozer	2	114	Viet					15	600
John Deere Tractor w/ Dis	1	22	Braun			2	100		
Cat Challengers w/ Pans	6	86	Bartwest			2	16		
Cat 14 H Blade	1	42	Badger					2	100
Cat 143 Blade	1	18	JD Steel					6	210
Mini Excavator	1	0	Fugro			3	120		
Cat 328 Excavator	1	30	Light Tower					2	72
Cat 84" Smooth Drum Roll	1	20	CTI			3	72		
Cat 84" Sheeps Foot Roller	1	24	SRS					2	20
4000 Crane	1	40	MMR					3	30
RT 875 Crane	1	22							
Volvo H2O Water Wagon	1	0							
Cat Skidsteer	1	40							
Cat 950 Loader	1	54							
Cat 966 Loader	1	18							
Super 20 Forklift	1	24							
Cat Telehandler	1	40							
Weekly Total		1,776	Weekly Total	3	142	21	1,000	118	5,727
Project Total			Project Total						

Construction	Start	Percent		Construction	Start	Percent
Flare Relo	2010 Oct 11	85				
ISBL Prio Civil Erthwrk	2011 Aug 11	35				
ISBL Prio Civil PR 22 Pile	2011 Sep 21	21				
OSBL 80 Acre Stg Area	2011 Aug 11	40				
OSBL Prio Civil Erthwrk	2011 Aug 18	15				
Prio Civil PR 55 and Sphere	2011 Sep 21	9				
Construction	Start	Percent		Construction	Start	Percent

LAST WEEK

Cont ISBL Prio Civil Erthwrk Zone 3
 Cont ISBL Prio Civil PR 22 Pile Zone 2 install
 Cont OSBL 80 Acre Stg Area road install
 Cont OSBL Prio Civil Erthwork for sphere
 Cont OSBL Prio Civil PR 55 Pile install

THIS WEEK

Cont Flare Relo Erthwrk
 Cont ISBL Prio Civil Erthwrk Zone 3
 Cont ISBL Prio Civil PR 22 Pile Zone 2 install
 Cont OSBL 80 Acre Stg Area road install
 Cont OSBL Prio Civil Erthwork for sphere
 Cont OSBL Prio Civil PR 55 Pile install

SAFETY

Kiewit and Wanzek resumed pile driving activities. Dirt work continues in North Laydown yard, along roadway East of West piperack and Sphere 5109. Pipeline crew breached fencing into SE area of Gas Plant, working near Wanzek activities. Held Mass Safety Mtg on Mon, 26 Sept with all personnel on site. Looking forward issues are paying attention to surroundings, Hot Work Safety Work areas established with buy-in from Operations and ensuring only authorized personnel involved in necessary activities.

VISITOR

1 HESS visitor (John Lewis, Mid-Streams Developments EHS Supervisor.