

BakkenLink Pipeline LLC

North Dakota Gathering System Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: Dec 17, 2012

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
Continued with foreign utility locates, potholing and ROW clearing/grading for construction activities. Continued work on the Belfield lateral. Installation of station piping ant the Watford City receipt point is complete with backfilling progressing. HDDs in Progress: North Bluff Little Missouri River in reaming stage and Green River HDD in pull back. Stringing activities continue for Summit Campground drill. Continuing mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling. Started stringing pipe and setting trap at the Fryburg rail facility.				
Brief Description of Next Week's Activities				
Continue stringing out HDD and bore pipe. Continuing ROW preparation activities ahead of ditching. Continue stringing of line pipe. Begin ditching on Belfield lateral.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	313,954 ft	76%
Clear & Grade	22,828 ft	5%	243,935 ft	55%
Stringing	39,903 ft	8%	221,717 ft	54%
Bending	34,560 ft	7%	177,346 ft	44%
Welding	56,500 ft	11%	172,900 ft	35%
Lower In	45,035 ft	9%	107,385 ft	28%
Backfill	43,663 ft	9%	100,787 ft	27%
Clean-up	2,730 ft	0.5%	5,838 ft	2%
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Clear & Grade	17,684 ft	68%	17,684 ft	95%
Stringing	0	0	0	0
Bending	0	0	0	0
Welding	0	0	0	0
Lower In	0	0	0	0
Backfill	0	0	0	0
Clean-up	0	0	0	0
Project Site Safety				
Discussing effect of cold and snow on ROW. Continue conducting daily JSAs.				
Signatory			Date	
Darren Snow			12/17/2012	