



Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: April 24, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Continued excavation for underground piping.
Continued plant foundation effort to include tying rebar, building forms and pouring concrete.
Completed assembling the pipe rack in the plant inlet area.
Continued assembling cable tray rack near the plant inlet area.
Continued receiving equipment and materials.
Continued underground pipe fabrication and installation.
Continued above ground pipe fabrication and installation.
Continued above ground pipe fabrication and installation including module piping "pup" pieces between modules.
Continued installing pipe in hot oil heater area.
Continue the "dress out" of equipment including adding heat trace and insulation material and adding electrical conduit in skid areas.

Significant Work Activity for Next Week

Continue plant foundation effort to include tying rebar, building forms, and pouring concrete.
Continue foundation effort for control room building.
Continue above ground pipe fabrication and installation in the hot oil heater area.
Install rack piping near the plant inlet area.
Continue receiving equipment and material to support project deliverables.
Continue installing structural steel, assembling equipment, setting equipment and dressing out of equipment.



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92%	Final Site Cleanup	0%
Plant Foundations	46%	Building	0%
Equipment	25%	Plant Electrical Power	0%
Mechanical	11%	Instrumentation	0%

Project Site Safety
Continue conduction daily safety meetings with all employees.

Comments
The Construction forces will continue working 5 days per week, 10 hours per day unless weather or schedule deliverables require additional hours.

Signatory	Date
Russ Clark	4-26-11