



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: July 17, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Continued plant foundation installation including tying rebar, building forms and pouring concrete.
 Continued installing structural steel.
 Continued receiving equipment and materials.
 Continued aboveground pipe fabrication and installation.
 Continued grounding, cable tray, and underground conduit installation.
 Continued construction of control room/warehouse/office building.
 Continued installing junction boxes and panels.
 Continued construction of the hot oil heater.

Significant Work Activity for Next Week

Continue plant foundation installation including tying rebar, building forms, and pouring concrete.
 Continue aboveground pipe fabrication and installation.
 Continue receiving equipment and material to support project deliverables.
 Continue installing structural steel, assembling equipment, setting equipment and dressing out of equipment.
 Continue grounding, cable tray, and underground conduit installation.
 Continue construction of control room/warehouse/office building.
 Continue construction of the hot oil heater.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	93%	Final Site Cleanup	0%
Plant Foundations	93%	Buildings	37%
Equipment	59%	Plant Electrical Power	16%
Mechanical	42%	Instrumentation	0%



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONECK PARTNERS, L.P.

Project Site Safety

Continue conducting daily safety meetings with all employees.

Comments

The Construction forces will continue working 6 days per week, 10 hours per day. Select efforts will work 7 days per week.

Signatory	Date
------------------	-------------

Russ Clark	7/19/11
------------	---------