



**BEAR PAW  
ENERGY, LLC**

A SUBSIDIARY OF DNEEK PARTNERS, L.P.

## Weekly Construction Progress Report

**Case #: PU-10-568**

**Project: Garden Creek Gas Plant**

**Week Ending: September 4, 2011**

<b>Title</b>	<b>Name</b>	<b>Company</b>	<b>Office Phone</b>	<b>Cell Phone</b>
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

### Brief Description of Week's Activities

Continued installing structural steel.  
Continued receiving equipment and materials.  
Continued above ground pipe fabrication and installation.  
Continued grounding, cable tray, and underground conduit installation.  
Continued pulling electrical cable.  
Continued interior work in control room and office building.  
Continued installing instrumentation, stands, junction boxes and panels.  
Continued equipment insulation.  
Continued on site painting.

### Significant Work Activity for Next Week

Continue above ground pipe fabrication and installation.  
Continue receiving equipment and material to support project deliverables.  
Continue installing structural steel, assembling equipment, and dressing out of equipment.  
Continue grounding, cable tray, and underground conduit installation.  
Continue pulling electrical cable.  
Complete interior work in control room and office building.  
Continue insulating equipment.  
Continue installing instrumentation, stands, junction boxes and panels.  
Continue on site painting.



# BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONECK PARTNERS, L.P.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	93%	Final Site Cleanup	0%
Plant Foundations	100%	Buildings	95%
Equipment	85%	Plant Electrical Power	50%
Mechanical	70%	Instrumentation	34%

Project Site Safety
Continue conducting daily safety meetings with all employees.

Comments
The Construction forces worked 6 days this week. The site will continue working 6 days per week, 12 hours per day. Select efforts will work 7 days per week.

Signatory	Date
Russ Clark	9/6/11